



STATE OF UTAH - DEPARTMENT OF ADMINISTRATIVE SERVICES
Division of Facilities Construction and Management

DFCM

BIDS COVERING:

DATE: April 29, 2008

Installation of UPS & Associated Electrical Distribution
DTS, State Office Building – DFCM
Salt Lake City, Utah

DFCM Project No: 08025300
Estimate: \$100,000.00
Project Manager: Brian Bales

CONTRACTOR	BID SEC	ADD REC	BASE BID	ADDITIVE ALTERNATE #1	COMPL DATE
Skyline Electric	BB	1	\$79,500.00	\$10,900.00	June 30, 2008
Taylor Electric	BB	1	\$86,500.00	\$9,500.00	June 30, 2008
Positive Power	BB	1	\$119,191.00	\$11,938.00	June 30, 2008

I hereby certify this to be a true and exact tabulation of bids received for the above-named project on April 29, 2008 at 2:30 PM

Joanna Reese
Contract Coordinator

Sublists are to be submitted to DFCM no later than 2:30 PM on April 30, 2008. Contractors whose sublists are received after 2:30 PM will be disqualified.