



STATE OF UTAH - DEPARTMENT OF ADMINISTRATIVE SERVICES  
**Division of Facilities Construction and Management**

**DFCM**

BIDS COVERING:

DATE: April 14, 2009

**Ogden Bay Ecosystem Modular Offices**  
**Division of Wildlife Resources – Ogden, Utah**

DFCM Project No: 09014520  
Estimate: \$130,000.00  
Project Manager: Tim Parkinson

CONTRACTOR	BID SEC	ADD REC	BASE BID	COMPL DATE
Avalon Construction	BB	1	\$285,746.00	June 26, 2009
Onyx Construction	BB	1	\$291,900.00	June 26, 2009
Kendrick Brothers Construction	BB	1	\$305,191.00	June 26, 2009
Webb Brothers Construction	BB	1	\$315,000.00	June 26, 2009
Bailey Construction	BB	1	\$361,584.00	June 26, 2009
R&O Construction	BB	1	\$391,324.00	June 26, 2009
Nichols Building	BB	1	\$418,999.00	June 26, 2009
Spindler Construction	BB	1	\$429,900.00	June 26, 2009

I hereby certify this to be a true and exact tabulation of bids received for the above-named project on April 14, 2009 at 2:00 PM

\_\_\_\_\_  
Joanna Reese  
Contract Coordinator

Sublists are to be submitted to DFCM no later than 2:00 PM on April 15, 2009. Contractors whose sublists are received after 2:00 PM will be disqualified.